

## Tepee Springs Fire - Rehabilitation Line Segments

9/22/20159:22 PM

Division	LineType	RehabID	NOTES	IMT_Status	IMT_Complete	READ_Status	READ_Complete	Miles
A	Chipped	122	Div Z & South Group (t) 9/20, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.36
A	Chipped	123	Div Z & South Group (t) 9/20, READ Greenway - PVT Landowner Accepted 9/21	Completed	9/20	NA	NA	0.43
A	Chipped	125	Div Z & South Group (t) 9/20, READ Greenway - PVT Landowner Accepted 9/21	Completed	9/20	NA	NA	0.17
A	Chipped	126	Div Z & South Group (t) 9/20 READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.91
A	Chipped	127	Div Z & South Group (t) 9/20 READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.33
A	Chipped	128	Div Z & South Group (t) 9/20 READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.70
A	Dozer	72	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.39
A	Dozer	76	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.20
A	Dozer	78	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.19
A	Dozer	90	South Group (t) 9/20,READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.39
A	Dozer	97	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.70
A	Dozer	98	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.30
A	Dozer	108	South Group (t) 9/20, READ Greenway noted C. Johnson BLM 9/21, Mike Steward noted COMPLETED 9/21	Completed	9/20	Not Currently Endorsed	TBD	0.10
A	Handline	36	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed	Completed	9/16	Completed	9/21	4.22
A	Handline	40	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.79
A	Handline	41	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.40
A	Handline	42	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.18
A	Handline	43	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.39
A	Handline	49	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.45
A	Handline	50	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, also South Group (t) 9/20	Completed	9/16	Completed	9/21	0.06
A	Handline	105	READ Greenway note - Unknown 9/19, READ Greenway noted C. Johnson BLM 9/21, FOBS Kolb noted LANDOWNER APPROVED 9/21, Mike Steward noted Twin Falls HT and READ Greenway approved 9/21, READ Greenway ACCEPTED 9/22	Completed	9/21	Completed	9/22	0.60
A	Handline	106	READ Greenway note - Unknown 9/19, READ Greenway noted C. Johnson BLM 9/21, FOBS Kolb noted LANDOWNER APPROVED 9/21, Mike Steward noted Twin Falls HT and READ Greenway approved 9/21, , READ Greenway ACCEPTED 9/22	Completed	9/21	Completed	9/22	0.19
A	Handline	109	READ Greenway noted C. Johnson BLM 9/21, FOBS Kolb noted READ Greenway ACCEPTED - Double Check, READ Greenway NOTED TO COORDINATE WITH CRAIG JOHNSON 9/22	Completed	9/20	Not Currently Endorsed	TBD	0.08
A	Handline	110	READ Greenway noted C. Johnson BLM 9/21, FOBS Kolb noted READ Greenway ACCEPTED - Double Check, READ Greenway NOTED TO COORDINATE WITH CRAIG JOHNSON 9/22	Completed	9/20	Not Currently Endorsed	TBD	0.03
A	Handline	113	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.10
A	Handline	117	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.06
A	Handline	118	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.07
A	Handline	129	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.13
A	Handline	133	Matt Call 9/20 - No handline there is logging no work done, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.14
A	HL on Rd	51	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.14
A	HL on Rd	52	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.11
A	HL on Rd	53	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.33
A	HL on Rd	54	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.37
A	HL on Rd	55	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.06
A	HL on Rd	56	FOBS Garthwait said all handline from A/C break to Hazard Cr is rehabbed, Mattt Call 9/20 confirmed	Completed	9/16	Completed	9/21	0.14
A	NA	150	READ Greenway noted DROP/DELETE ROAD MISLABELED PROBABLY NO ACTION 9/21	Completed	9/20	NA	NA	2.47
A	Opened Rd	100	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.60
A	Opened Rd	101	South Group (t) 9/20 rehabbed - Private Road no work done. READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	1.29
A	Opened Rd	102	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.58
A	Opened Rd	103	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	1.24
A	Opened Rd	104	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.72
A	Opened Rd	116	READ Greenway complete (From Matt Call 9/20) READ Greenway Accepted 9/21, changed Dozer to Opened Rd	Completed	9/20	Completed	9/21	0.10
A	Opened Rd	119	South Group (t) 9/20 rehabbed, READ Greenway complete 9/21, Changed Handline to Opended Rd	Completed	9/20	Completed	9/21	0.73
A	Opened Rd	130	South Group (t) 9/20 rehabbed, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	3.02
A	Unknown	107	Completed - verified by Kolb, Matt Call 9/20, Mike Steward 9/21	Completed	9/19	Completed	9/21	0.27
C	ATVTrail	80	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	2.43

## Tepee Springs Fire - Rehabilitation Line Segments

9/22/20159:22 PM

Division	LineType	RehabID	NOTES	IMT_Status	IMT_Complete	READ_Status	READ_Complete	Miles
C	Dozer	70	Matt Call confirmed 9/20, before Topana S. Group, READ Greenway noted does this exist? 9/21	Completed	9/20	Not Currently Endorsed	TBD	1.68
C	Dozer	82	Matt Call confirmed 9/20, before Topana S. Group READ Greenway noted does this exist? 9/21	Completed	9/20	NA	NA	0.38
C	Dozer	83	Matt Call confirmed 9/20, before Topana S. Group READ Greenway noted does this exist? 9/21	Completed	9/20	NA	NA	0.33
C	Dozer	91	Matt Call confirmed 9/20, before Topana S. Group, READ Greenway Accepted 9/21	Completed	9/20	Completed	9/21	0.55
C	Dozer	92	Matt Call confirmed 9/20, before Topana S. Group READ Greenway noted does this exist? 9/21	Completed	9/20	NA	NA	0.11
C	Handline	89	Payette Regs/Matt Call confirmed 9/20, READ Greenway confirmed 9/21	Completed	9/20	Completed	9/21	0.45
C	Handline	93	Payette Regs/Matt Call confirmed 9/20, READ Greenway confirmed 9/21	Completed	9/20	Completed	9/21	0.31
C	Handline	94	Payette Regs/Matt Call confirmed 9/20, READ Greenway confirmed 9/21	Completed	9/20	Completed	9/21	0.25
C	Handline	95	Payette Regs/Matt Call confirmed 9/20, READ Greenway confirmed 9/21	Completed	9/20	Completed	9/21	0.45
C	Handline	111	South Group (t) 9/20 rehabbed, READ Greenway confirmed 9/21	Completed	9/20	Completed	9/21	0.54
C	Opened Rd	86	Matt Call confirmed 9/20, unknown source, READ Greenway noted NA 9/21	Completed	9/20	NA	NA	0.94
C	Opened Rd	87	Matt Call confirmed 9/20, unknown source, READ Greenway noted NA 9/21	Completed	9/20	NA	NA	0.52
C	Opened Rd	96	Matt Call confirmed 9/20, unknown source, READ Greenway noted NA 9/21	Completed	9/20	NA	NA	0.79
D	Dozer	27	READ Greenway noted IN PROGRESS 9/21	TBD	TBD	Not Currently Endorsed	TBD	3.67
D	Dozer	27	READ Greenway noted IN PROGRESS 9/21, TFLD (t) Campbell noted COMPLETED 9/22	Completed	9/22	Not Currently Endorsed	TBD	3.67
D	Dozer	57	READ Greenway noted NA 9/21, Non-IMT Installed	NA	NA	NA	NA	0.26
D	Dozer	58	READ Greenway noted NA 9/21, Non-IMT Installed	NA	NA	NA	NA	0.67
D	Dozer	60	READ Greenway noted NEEDS FIELD VERIFIED 9/21, TFLD (t) noted COMPLETE 9/22	Completed	9/22	Not Currently Endorsed	TBD	1.81
D	Dozer	153	TFLR Campbell - Rehab complete with excavator READ Greenway noted CRAIG JOHNSON? 9/21	Completed	9/20	Not Currently Endorsed	TBD	0.22
D	Dozer	154	Non-IMT Installed READ Greenway noted NA 9/21	NA	NA	NA	NA	0.23
D	Dozer	156	Potentially Non-IMT Installed READ Greenway noted 9/21, READ Greenway said to COORDINATE WITH J. KIDD 9/22	TBD	TBD	Not Currently Endorsed	TBD	0.03
D	Dozer	158	READ Greenway noted NEEDS FIELD VERIFIED 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.05
D	Dozer	160	READ Greenway noted NEEDS FIELD VERIFIED 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.07
D	Dozer	161	READ Greenway noted NEEDS FIELD VERIFIED 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.07
D	Dozer	173	TFLD (t) Campbell noted PLANNED FOR COMPLETION 9/23	TBD	TBD	Not Currently Endorsed	TBD	0.64
D	Dozer	174	Need citation for IMT completion	Completed	9/20	Not Currently Endorsed	TBD	0.31
D	Handline	152	READ Greenway noted IN PROGRESS 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.85
D	Handline	155	READ Greenway noted PRIVATE CONSULT LOFR 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.10
D	Handline	157	READ Greenway noted PRIVATE CONSULT LOFR 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.78
D	Handline	159	READ Greenway noted NEEDS FIELD VERIFIED 9/21	TBD	TBD	Not Currently Endorsed	TBD	0.25
D	Handline	162	READ Greenway noted NEEDS FIELD VERIFIED 9/21, TFLD (t) Campbell noted COMPLETED 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.33
D	Handline	163	READ Greenway noted NEEDS FIELD VERIFIED 9/21, TFLD (t) Campbell noted NO LINE EXISTING HERE	TBD	TBD	Not Currently Endorsed	TBD	0.81
H	ATVTrail	13	Kolb - rehabbed 9/20	Completed	9/19	Not Currently Endorsed	TBD	3.08
H	Dozer	59	Kolb - rehabbed 9/19, this is a trail no suppression damage	Completed	9/19	Not Currently Endorsed	TBD	0.34
H	Handline	18	Kolb 9/20 In progress, SITU/OPS noted COMPLETE 9/22	Completed	9/22	Not Currently Endorsed	TBD	2.42
H	Handline	20	Kolb 9/20 In progress, SITU/OPS noted COMPLETE 9/22	Completed	9/22	Not Currently Endorsed	TBD	1.76
H	Handline	28	Kolb 9/20 - Div is checking status, this is an ATV trail, SITU/OPS noted DivK said COMPLETE 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.52
H	Handline	164	Kolb - Good no handline, READ Greenway confirmed completed 9/21	Completed	9/20	Completed	9/21	0.34
H	Opened Rd	115	Kolb - Good	Completed	9/20	Not Currently Endorsed	TBD	0.14
H	Trail	14	Kolb 9/20 - Div is checking status, SITU/OPS noted COMPLETE 9/22 FIMT shows Handline parallel east of this trail	Completed	9/22	Not Currently Endorsed	TBD	0.89
K	Dozer	1	Kolb 9/20 In progress, SITU/OPS noted COMPLETE 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.52
K	Handline	2	Kolb - rehabbed 9/20	Completed	9/19	Not Currently Endorsed	TBD	0.18
K	Handline	4	Kolb - rehabbed 9/20	Completed	9/20	Not Currently Endorsed	TBD	0.45
K	Handline	32	Kolb - rehabbed 9/20	Completed	9/20	Not Currently Endorsed	TBD	0.79
K	Handline	171	9/20 Kolb - rehabbed, Kevin Kutterer noted COMPLETED 9/21	Completed	9/20	Not Currently Endorsed	TBD	1.44
K	Handline	172	9/20 Kolb - rehabbed	Completed	9/20	Not Currently Endorsed	TBD	0.25
K	Handline	175	Kevin Kutterer noted COMPLETED 9/21	Completed	9/21	Not Currently Endorsed	TBD	0.08
K	Opened Rd	5	Kolb - rehabbed 9/20 Chipped and graded	Completed	9/19	Not Currently Endorsed	TBD	0.80
K	Opened Rd	6	Kolb - rehabbed 9/20 Chipped and graded	Completed	9/19	Not Currently Endorsed	TBD	1.78
K	Opened Rd	7	Kolb - rehabbed 9/20 - rock raked, READ Sandy has more info, Kolb - Rehab complete 9/22	Completed	9/22	Not Currently Endorsed	TBD	3.91

Tepee Springs Fire - Rehabilitation Line Segments

9/22/20159:22 PM

Division	LineType	RehabID	NOTES	IMT_Status	IMT_Complete	READ_Status	READ_Complete	Miles
K	Opened Rd	8	Kolb 9/20 In progress, SITU/OPS noted COMPLETE 9/22, Kolb - Rehab complete 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.85
K	Opened Rd	9	Kolb 9/20 In progress, Kolb - Rehab complete 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.52
K	Opened Rd	10	Kolb 9/20 In progress, Kolb - Rehab complete 9/22	Completed	9/22	Not Currently Endorsed	TBD	1.37
K	Opened Rd	15	Kolb 9/20 Good no work needed	Completed	9/20	Not Currently Endorsed	TBD	1.64
K	Opened Rd	16	Kolb 9/20 Good no work needed	Completed	9/20	Not Currently Endorsed	TBD	1.53
K	Opened Rd	114	Kolb - rehabbed 9/20 Chipped and graded	Completed	9/19	Not Currently Endorsed	TBD	0.20
K	Opened Rd	165	Kolb 9/20 - This is a road - chipped and rehabbed	Completed	9/20	Not Currently Endorsed	TBD	1.34
K	Opened Rd	170	In progress 9/20 - Kolb, Kolb - rehabbed 9/22	Completed	9/22	Not Currently Endorsed	TBD	0.35
L	Dozer	11	Kolb - rehabbed 9/19	Completed	9/19	Not Currently Endorsed	TBD	0.19
L	Dozer	29	Kolb 9/20 In progress 9/20 target, Kevin Kutterer noted COMPLETED 9/21	Completed	9/21	Not Currently Endorsed	TBD	0.15
L	Dozer	30	Kolb 9/20 In progress, Kevin Kutterer noted COMPLETED 9/21	Completed	9/21	Not Currently Endorsed	TBD	0.42
L	Handline	34	Kolb - rehabbed 9/19, Kevin Kutterer noted COMPLETED 9/21	Completed	9/19	Not Currently Endorsed	TBD	0.90
L	Opened Rd	17	Kolb - rehabbed 9/19	Completed	9/19	Not Currently Endorsed	TBD	2.01
L	Opened Rd	35	Kolb - Chipped, rehabbed 9/19	Completed	9/19	Not Currently Endorsed	TBD	0.51
L	Opened Rd	168	9/19 MAP ID WAS 0, Kolb - rehabbed 9/19	Completed	9/19	Not Currently Endorsed	TBD	4.51
N	Handline	169	Kolb - rehabbed 9/19	Completed	9/19	Not Currently Endorsed	TBD	0.42
T	Opened Rd	166	Kolb - rehabbed 9/21	Completed	9/21	Not Currently Endorsed	TBD	7.33
Y	Dozer	64	South Group (t) 9/20 rehabbed, READ Greenway confirmed completed 9/21	Completed	9/17	Completed	9/21	1.06
Y	Dozer	65	South Group (t) 9/20 rehabbed, READ Greenway confirmed completed 9/21 One source had this as hand line	Completed	9/17	Completed	9/21	0.83
Y	Dozer	66	South Group (t) 9/20 rehabbed, READ Greenway confirmed completed 9/21 One source had this as hand line	Completed	9/17	Completed	9/21	0.04
Y	Handline	67	South Group (t) 9/20 rehabbed	Completed	9/17	Not Currently Endorsed	TBD	0.25
Y	Handline	68	South Group (t) 9/20 rehabbed	Completed	9/17	Not Currently Endorsed	TBD	0.06
Y	Opened Rd	167	South Group (t) 9/20 rehabbed, lopped & scattered, READ Greenway confirmed completed 9/21	Completed	9/17	Completed	9/21	1.73
Z	ATVTrail	79	READ Greenway confirmed complete 9/19	Completed	9/19	Completed	9/19	0.31
Z	Handline	71	Matt Call Confirmed 9/20, READ Greenway confirmed complete 9/21	Completed	9/20	Completed	9/21	2.42
Z	Handline	120	READ Greenway note - Unknown if rehabbed 9/19, READ Greenway noted PARTIALLY COMPLETE 9/21, Mike Stewart noted COMPLETE 9/21	Completed	9/20	Not Currently Endorsed	TBD	1.31
Z	Handline	121	READ Greenway note - Incomplete rehab 9/19, READ Greenway noted COMPLETE 9/21	Completed	9/20	Completed	9/21	1.15
Z	Handline	151	Kolb - rehabbed 9/21, Mike Stewart noted COMPLETE 9/21	Completed	9/20	Not Currently Endorsed	TBD	1.36
Z	Other	112	Matt Call 9/20 - no dozer line here, READ Greenway noted NA 9/21	Completed	9/20	NA	NA	4.25

REHAB NOTES

20-Sep Kolb Div K Road 441 in progress, graded  
 20-Sep Kolb Div K Road 221 graded north to pavement mile marker 36  
 20-Sep Clinton Div N 9/20 Carey Dome LO - hose is pulled but needs to be backhauled  
 22-Sep Kolb Div H Road 9921 needs rehabbed - see READ Sandy Holbrook for info  
 22-Sep Kolb Div K Road 2070B (In progress rehab) - see READ Sandy Holbrook for info